CONTRACTOR'S MATERIAL AND TEST CERTIFICATE FOR ABOVEGROUND PIPING

Standpipe System NFPA 14

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

Property name	Date	
Property address		
	Accepted by approving authorities (names)	
Plans	Address	
	Installation conforms to accepted plans? Equipment used is approved or listed? Yes No Yes No	
	Equipment used is approved or listed? If no, explain deviations.	
	Automatic-dry Yes Automatic-wet Yes	
	Semitautomatic-dry Yes	
Type of System	Manual-dry Yes	
	Manual-wet Yes Combination standpipe/sprinkler Yes	
	Other (if yes, explain) Yes Yes	
Water Cumply	Fire pump date	
Water Supply Data Used for	Manufacturer Model	_
Design and As Shown on Plans	Type:	
	Rated, gpm Shutoff, psi	_
Water Supply Source Capacity,	Public waterworks system Storage tank Gravity tank Open reservoir	
	Other (explain)	
Gallons		
If Public	Static, psi Residual, psi Flow in, gpm	_
Waterworks System:		
Have Copies	System components instructions Care and maintenance of system NFPA 25	
of the Following Been Left on	Copy of accepted plans Hydraulic data/calculations	
the Premises?		
Supplies Building(s)	Main waterflow shutoff location	
	Number of standpipe risers	_
	Do all standpipe risers have base of riser shutoff valves?	
Valve	Locked open Sealed and tagged Tamperproof switch Other	
Supervision	If other, explain.	
Pipe and Fittings	Type of pipe	
	Type of fittings	_
	Double check assembly	
Backflow		

Туре	Size	Make		Model	
ne to trip through remote h			Water pressure		
ne water reached remote h			Trip point air pressure		
rm operated properly?	Yes N	No If no, explain.			
me water reached remote h	anno valvo autlot	Min	900		
draulic activation	Yes	WIIII	Sec		
ectric activation	Yes				
eumatic activation	Yes				
	_				
ake and model of activation	device				
neumatic activation ake and model of activation ach activation device tested ach activation device operat	device Yes N	No If no, explain.	lain		
ake and model of activation ch activation device tested	device Yes N	No If no, explain.	lain		
ake and model of activation ach activation device tested	device Yes N	No If no, explain	lainTING DEVICE		
ake and model of activation ch activation device tested	device Yes N	No If no, explain. Yes No If no, exp PRESSURE-REGULA Nonflowing (ps	lainTING DEVICE		
tke and model of activation ch activation device tested ch activation device operate	ted properly?	No If no, explain. Yes No If no, exp PRESSURE-REGULA Nonflowing (ps	lainTING DEVICE	owing (psi)	
tke and model of activation ch activation device tested ch activation device operate	ted properly?	No If no, explain. Yes No If no, exp PRESSURE-REGULA Nonflowing (ps	lainTING DEVICE	owing (psi)	
tke and model of activation ch activation device tested ch activation device operate	ted properly?	No If no, explain. Yes No If no, exp PRESSURE-REGULA Nonflowing (ps	lainTING DEVICE	owing (psi)	
ke and model of activation ch activation device tested ch activation device operate	ted properly?	No If no, explain. Yes No If no, exp PRESSURE-REGULA Nonflowing (ps	lainTING DEVICE	owing (psi)	
ke and model of activation ch activation device tested ch activation device operate	ted properly?	No If no, explain. Yes No If no, exp PRESSURE-REGULA Nonflowing (ps	lainTING DEVICE	owing (psi)	
ke and model of activation ch activation device tested ch activation device operate	ted properly?	No If no, explain. Yes No If no, exp PRESSURE-REGULA Nonflowing (ps	lainTING DEVICE	owing (psi)	
ke and model of activation ch activation device tested ch activation device operate	ted properly?	No If no, explain. Yes No If no, exp PRESSURE-REGULA Nonflowing (ps	lainTING DEVICE	owing (psi)	
ke and model of activation ch activation device tested ch activation device operate	ted properly?	No If no, explain. Yes No If no, exp PRESSURE-REGULA Nonflowing (ps	lainTING DEVICE	owing (psi)	
tke and model of activation ch activation device tested ch activation device operate	ted properly?	No If no, explain. Yes No If no, exp PRESSURE-REGULA Nonflowing (ps	lainTING DEVICE	owing (psi)	
ake and model of activation ch activation device tested ch activation device operate	ted properly?	No If no, explain. Yes No If no, exp PRESSURE-REGULA Nonflowing (ps	lainTING DEVICE	owing (psi)	
ake and model of activation ach activation device tested activation device operated	ted properly?	No If no, explain. Yes No If no, exp PRESSURE-REGULA Nonflowing (ps	lainTING DEVICE	owing (psi)	
ake and model of activation ch activation device tested ch activation device operat	ted properly?	No If no, explain. Yes No If no, exp PRESSURE-REGULA Nonflowing (ps	lainTING DEVICE	owing (psi)	
tke and model of activation ch activation device tested ch activation device operate	ted properly?	No If no, explain. Yes No If no, exp PRESSURE-REGULA Nonflowing (ps	lainTING DEVICE	owing (psi)	
tke and model of activation ch activation device tested ch activation device operate	Model Model	PRESSURE-REGULA Nonflowing (ps	lainTING DEVICE	owing (psi) Outlet	

Test Description	pressure in excess of 150 prevent damage. All above	ests shall be made at not less than 200 psi psi (10.2 bar) for 2 hours. Differential dry pi ground piping leakage shall be stopped.	pe valve clappers shall be le	ft open during test to			
		si (2.7 bar) air pressure and measure drop mal water level and air pressure and measurs. Irs.		psi (0.1 bar) in 24 hours. shall not exceed			
Tests	All piping hydrostatically to Dry piping pneumatically to Equipment operates prope	ested? Yes No	r If no, state reason.				
	Do you certify as the standpipe contractor that additives and corrosive chemicals, sodium silicate, or derivatives of sodium silicate, brine, or other corrosive chemicals were not used for testing systems or stopping leaks?						
		ge located near water ection psi (bar)	Residual pressure with va connection open wide	lve in test psi (bar			
	Underground mains and lead-in connections to system risers flushed before connection made to standpipe piping. Verified by copy of the U form no. 85b? Yes No Other Explain: Flushed by installer of underground standpipe piping? Yes No						
Blank Testing	Number used	Locations		Number removed			
	Welded piping	Yes No					
		If yes					
Welding	Do you certify as the stand of at least AWS D10.9, Let	Yes No					
Welding	Do you certify that the welding was performed by welders qualified in compliance with the requirements of at least AWS D10.9, Level AR-3?						
	Do you certify that welding was carried out in compliance with a documented quality control procedure to ensure that all discs are retrieved, that openings in piping are smooth, that slag and other welding residue are removed, and that the internal diameters of piping are not penetrated?						
Cutouts (Discs)	Do you certify that you have a control feature to ensure that all cutouts (discs) are retrieved?						
Hydraulic Data Nameplate	Nameplate provided? Yes No If no, explain.						
Remarks	Date left in service with all control valves open:						
Name of Sprinkler/	Name of contractor						
Standpipe Contractor		pplicable)					
System	Property owner	Title	9	Date			
Operating Test Witnessed by			e	Date			
withessed by	Approving authorities	Title	9	Date			
Additional							