

WET CHEMICAL EXTINGUISHING SYSTEMS ACCEPTANCE TESTS

Project Name _____

Date _____ Inspector _____

System _____

Date of acceptance test _____

Manual release ☐ Satisfactory ☐ Unsatisfactory

Fusible link ☐ Satisfactory ☐ Unsatisfactory

Connection to fire alarm system? ☐ Yes ☐ No

Results ☐ Satisfactory ☐ Unsatisfactory

Connection to shut off power to cooking equipment? ☐ Yes ☐ No

Results ☐ Satisfactory ☐ Unsatisfactory

Connection to shut down supply air to exhaust hood?

Results ☐ Satisfactory ☐ Unsatisfactory

Grease exhaust fan ☒ Continues to run ☐ Stops

Connection to shut off electric power to receptacles under hood?

Results ☐ Satisfactory ☐ Unsatisfactory

Hydrostatic test performed; system left in service ☐ Yes ☐ No

Notes _____

[illegible]